TEST CONFIRMATION

on the given range of performed tests

			[illegible]
[illegible]			[illegible]
4000 A / 400 V / 1000 V U_p / U_i / 50/60 Hz busbar trunking system three-phase main busbar system + N and PE trunking)			[illegible]
CU 4000A			[illegible]
Test sample			[illegible]
Rated operational voltage	U_e	400	V AC
Rated insulation voltage	U_i	1000	V AC
Rated current	I_n	4000	A
Rated short-time withstand current	I_{cw}	150	kA / 1 s
Rated peak withstand current	I_p	330	kA
Rated frequency	f	50	Hz
Degree of protection		IP54	
IEC 61439-1; 2009-10			[illegible]
Verification of - temperature-rise limits - the dielectric properties - the short-circuit withstand strength - the effectiveness of protective circuit - clearances and creepage distances - the degree of protection - EMC tests - the endurance of insulating materials to abnormal heat and fire - the electrical characteristics of the busbar trunking system - mechanical strength - sealing resistance - resistance to flame propagation - the resistance to building penetration			[illegible]
13 September to 15 October 2009			[illegible]
The performance of the apparatus was considered satisfactory and subject to final analysis of the test results, verification of the assembly to drawings and routine by installer testing & Certificate (as an ASTA Certificate will be issued with report to these tests. The test results are documented in the ASTA Certificate No. 17247 Subcontract Ref No. HEAG2009074/CT/TS)			[illegible]

Alan Hawkins
ASTA Assessor

Mr Richard Hazlehurst
Test Engineer in charge

Issue - 05 November 2009

This document shall not be reproduced except in full without written approval by IPH Limited.
It may not be used to claim product certification/approval.

Responsible for the testing activities by ASTA accredited testing laboratory according to the terms of its respective accreditation. Limited liability in accordance with the General Conditions of Business registered at the Amtsgericht Berlin-Charlottenburg, HRB 87447 B.